

Project Name:	CERP Broward County WPA	Project ID:	114627
Reporting Period:	Previous Month	Report Date:	1-Feb-10
Project Status:	GREEN	Data Date:	1-Feb-10
PM, CORPS:	Bruns, Alan	PM, NFS:	Needle, J.

<p>Explanation if not Green:</p> <p>06-Jul-09</p> <p>Focus of CERP has shifted to other projects. This project's design has been suspended. Shut-down procedures have been initiated and the schedule for those shut-down items will be scheduled in the coming time period. This project will remain in "hibernation" until the land valuation policy is decided.</p>
<p>Project Summary:</p> <p>06-Jul-09</p> <p>This project is comprised of three (3) components including C-11 Impoundment, C-9 Impoundment, and Water Conservation Area 3A/3B Levee Seepage Management. The impoundment areas will: 1) aid in reducing seepage from the WCA 3A/3B Seepage Management Area 2) provide groundwater recharge 3) provide increased water supply to urban areas and 4) help prevent saltwater intrusion. The WCA 3A/3B Levee Seepage Management system will focus on seepage reduction by allowing higher water levels in the L-33 and L-37 borrows.</p>
<p>Summary of Work Completed During this Reporting Period:</p> <p>06-Jul-09</p> <p>Shut-down procedures in place. New schedule will be prepared prior to next PRB.</p>
<p>Work Planned for Next Reporting Period:</p> <p>06-Jul-09</p> <p>Continuation of shut-down procedures for C-11 design.</p>
<p>Potential or Active Issues and Actions Taken to Resolve Issues:</p> <p>06-Jul-09</p> <p>None</p>

Project 114627**Milestones and Status**

Milestones Names	Baseline	Current Approved	Forecast Schedule
Start Detail Design (P&S Initiated)		15-Jun-05	15-Jun-05 A
Start Detail Design (P&S Initiated)		15-Jun-05	15-Jun-05 A
Start Detail Design (P&S Initiated)		15-Jun-05	15-Jun-05 A
P&S BCOE Certification (Acceler8 Construction) (3A/3B)		30-Jul-07	30-Jul-07 A
VE/VM Complete (C-11)		30-Aug-07	30-Aug-07 A
State WQC/Permits Received		30-Nov-07	30-Nov-07 A
Receive WQ Permit (C-11)		26-Oct-12	26-Oct-12
PCA Executed		1-May-13	1-May-13
Contract Adv/RFP Issued (C-11)		29-Jan-14	29-Jan-14
VE/VM Complete (C-09)		5-Mar-14	5-Mar-14
Construction Contract Awarded (C-11)		14-Mar-14	14-Mar-14
Receive WQ Permit (C-09)		27-Aug-15	27-Aug-15
Contract Adv/RFP Issued (C-09)		3-Dec-15	3-Dec-15
VE/VM Complete (SMA)		8-Jan-16	8-Jan-16
Construction Contract Awarded (C-09)		20-Jan-16	20-Jan-16
Receive WQ Permit (SMA)		8-May-17	8-May-17
Construction Completion (C-11)		7-Jun-17	7-Jun-17
Construction Contract Physically Complete (C-11)		7-Jun-17	7-Jun-17
Contract Adv/RFP Issued (SMA)		4-Oct-17	4-Oct-17
Construction Contract Awarded (SMA)		20-Nov-17	20-Nov-17
Construction Completion (C-09)		15-Apr-19	15-Apr-19
Construction Contract Physically Complete (C-09)		15-Apr-19	15-Apr-19
Construction Completion (SMA)		18-Feb-21	18-Feb-21
Construction Contract Physically Complete (SMA)		18-Feb-21	18-Feb-21

For projects under PMP development, Baseline & Current Approved are the first schedule presented to and approved by DCT.