

Project Name:	C&SF:CERP:Broward County WPA	Project ID:	114627
Reporting Period:	Previous Month	Report Date:	3-Jan-11
Project Status:	GREEN	Data Date:	3-Jan-11
PM, CORPS:	Bruns, Alan	PM, NFS:	Needle, J.

<p>Explanation if not Green: September 2010</p> <p>This project's design was suspended due to a request by SFWMD that the land valuation policy be changed to current market value. That has been approved and the project is, once again, moving forward.</p> <p>.</p>
<p>Project Summary: 06-Jul-09</p> <p>This project is comprised of three (3) components including C-11 Impoundment, C-9 Impoundment, and Water Conservation Area 3A/3B Levee Seepage Management. The impoundment areas will: 1) aid in reducing seepage from the WCA 3A/3B Seepage Management Area 2) provide groundwater recharge 3) provide increased water supply to urban areas and 4) help prevent saltwater intrusion. The WCA 3A/3B Levee Seepage Management system will focus on seepage reduction by allowing higher water levels in the L-33 and L-37 borrows.</p>
<p>Summary of Work Completed During this Reporting Period: September 2010</p> <p>SOW for IEPR finalized and forwarded to the Planning Center of Expertise. Habitat Unit model completed with support from all participating agencies.</p>
<p>Work Planned for Next Reporting Period: September 2010</p> <p>Submit CCR and continue to move forward with PIR updates.</p>
<p>Potential or Active Issues and Actions Taken to Resolve Issues: September 2010</p> <p>None</p>

Project 114627**Milestones and Status**

Milestones Names	Baseline	Current Approved	Forecast Schedule
State WQC/Permits Received		30-Nov-07	30-Nov-07 A
Receive WQ Permit (C-11)		26-Oct-12	5-May-14
P&S BCOE Certification C-11 (590)			29-Dec-14
Contract Adv/RFP Issued (C-11)		29-Jan-14	16-Mar-15
Construction Contract Awarded (C-11)		14-Mar-14	28-Apr-15
Receive WQ Permit (SMA)		8-May-17	21-Apr-17
P&S BCOE Certification SMA (590)			19-Dec-17
Contract Adv/RFP Issued (SMA)		4-Oct-17	7-Mar-18
Construction Contract Awarded (SMA)		20-Nov-17	19-Apr-18
Construction Completion (C-11)		7-Jun-17	23-Jul-18
Construction Contract Physically Complete (C-11)		7-Jun-17	23-Jul-18
Receive WQ Permit (C-09)		27-Aug-15	14-Apr-20
P&S BCOE Certification C-9 (590)			11-Dec-20
Contract Adv/RFP Issued (C-09)		3-Dec-15	1-Mar-21
Construction Contract Awarded (C-09)		20-Jan-16	13-Apr-21
Construction Completion (SMA)		18-Feb-21	15-Jul-21
Construction Contract Physically Complete (SMA)		18-Feb-21	15-Jul-21
Construction Completion (C-09)		15-Apr-19	8-Jul-24
Construction Contract Physically Complete (C-09)		15-Apr-19	8-Jul-24

For projects under PMP development, Baseline & Current Approved are the first schedule presented to and approved by DCT.