

Comparison of Restudy and MISP Construction Completion Dates
(DRAFT)

As of: 5 November 2004

Component/ Project Name	Construction Completion Dates		
	Restudy (April 1999)	MISP Phase 1	MISP Streamlined (current)
Caloosahatchee (C-43) River ASR Pilot	Oct-02	Sep-06	2006
Hillsboro ASR Pilot Project	Oct-02	Dec-06	2006
Melaleuca Eradication and Other Exotic Plants	Sep-11	Nov-13	2007
Strazzulla Wetlands	Oct-07	Apr-10	2007
Winsberg Farm Wetlands Restoration	Dec-05	Jul-14	2008
L-31N Seepage Management Pilot	Oct-02	Jul-08	2008
Lake Okechobee ASR Pilot	Dec-01	Sep-08	2008
Biscayne Bay Coastal Wetlands (Phase 1)	May-18	May-11	2008
Picayune Strand (Southern Golden Gate Estates) Hydrologic Restoration	Jun-05	2009	2008
Indian River Lagoon - South			
- C-44 Reservoir*	Jun-07	Oct-09	2009
- C-23/24 STA		May-16	2009
- C-23/24 North	May-09	Mar-17	2009
- C-23/24 South		Mar-17	2009
Broward County WPA			
- C-9 Impoundment*	Sep-07	Jul-11	2009
- C-11 Impoundment*	Sep-08	Jul-11	2009
- WCA 3A-3B Levee Seepage Management*	Sep-08	Jul-10	2008
Acme Basin B Discharge	Sep-06	Jul-09	2007
Site 1 Impoundment*	Sep-07	Dec-09	2009
C-111 Spreader Canal	Jul-08	Dec-10	2008
EAA Storage Reservoir			
- Part 1*	Sep-09	Dec-09	2009
Lake Okeechobee Watershed			
- Taylor Creek/ Nubbin Slough*	Jan-09	Sep-11	2009
WCA 3 Decompartilization and Sheetflow Enhancement			
- Eastern Tamiami Trail*	Jan-10	Dec-09	2009
Modify Rotenberger Wildlife Management Area Operation Plan		Jul-09	2009
Everglades National Park Seepage Management			
- Bird Drive Basin	Dec-13	Band 3	2009
- Seepage Management	Oct-10	Band 2	2009
WCA 3 Decompartilization and Sheetflow Enhancement			
- Canal and Levee Modifications in WCA 3		Band 3	2009
Lakes Park Restoration	Jun-04	Dec-14	2009
C-43 Basin Storage Reservoir	Mar-12	Band 2	2010

Band 1
(2005-2010)

Grey Shading = Construction by SFWMD
* = Initially Authorized Project

**Comparison of Restudy and MISP Construction Completion Dates
(DRAFT)**

As of: 5 November 2004

Component/ Project Name	Restudy (April 1999)	MISP Phase 1	MISP Streamlined (current)		
Indian River Lagoon - South				Band 2 (2010-2015)	
- C25 Reservoir and Northfork/Southfork Basin	May-10	Band 7	Band 2		
North Palm Beach County - Part 1					
- Lake Worth Lagoon Restoration	Mar-11	Band 2	Band 2		
- Pal-Mar/Corbett Hydropattern Restoration		Band 2	Band 2		
- C-17 Backpumping	Oct-08	Band 3	Band 2		
- C-51 Backpumping and Treatment	Oct-08	Band 3	Band 2		
- L-8 Basin	Sep-11	Band 3	Band 2		
Florida Keys Tidal Restoration	Aug-05	Band 3	Band 2		
Lake Okeechobee Watershed					
- Tributary Sediment Dredging	Sep-05	Band 2	Band 2		
- Water Quality Treatment Facilities	Sep-10	Band 2	Band 2		
- North of Lake Okeechobee Storage	Sep-15	Band 2	Band 2		
Henderson Creek/ Belle Meade Restoration	Dec-05	Band 3	Band 2		
Modify Holey Land Wildlife Management Area Operation Plan		Band 2	Band 2		
C-4 Eastern Structure	Jul-05	Band 2	Band 2		
Everglades Natinal Park Seepage Management					
- S-356 Structure	Oct-07	Band 2	Band 2		
WCA 3 Decompartilization and Sheetflow Enhancement					
- Additional S-345 Structures	Jan-09	Band 3	Band 2		
- WCA 3A & 3B Flows to CLB	Feb-16	Band 3	Band 2		
- North New River Improvements*	Jan-09	Band 3	Band 2		
- WCA 3 Decomp Part 2	Jan-19	Band 3	Band 2		
WPA Conveyance					
- North Lake Belt Storage Area (Turnpike Deliveries)		Band 2	Band 2		
Broward Secondary Canal System	Jun-09	Band 3	Band 2		

Grey Shading = Construction by SFWMD
* = Initially Authorized Project

**Comparison of Restudy and MISP Construction Completion Dates
(DRAFT)**

As of: 5 November 2004

Component/ Project Name	Restudy (April 1999)	MISP Phase 1	MISP Streamlined (current)	
Flows to Northwest and Central WCA 3A				Band 3 (2015-2020)
- G-404 Pump Station Modifications	Mar-09	Band 3	Band 3	
- Flows to NW and Central WCA 3A	Apr-09	Band 3	Band 3	
EAA Storage Reservoir				
- Part 2	Dec-15	Band 3	Band 3	
North Palm Beach County - Part 1				
- C-51 & Southern L-8 Reservoir	Sep-14	Band 3	Band 3	
WPA Conveyance				
- Dade-Broward Levee and Canal	Sep-08	Band 3	Band 3	
Palm Beach County Agricultural Reserve Reservoir - Part 1	Aug-13	Band 3	Band 3	
Palm Beach County Agricultural Reserve ASR - Part 2		Band 4	Band 3	
Wastewater Reuse Pilot				
- South Miami Dade Reuse Pilot	Sep-05	Band 3	Band 3	
WCA 3 Decompartilization and Sheetflow Enhancement				
- Miami Canal		Band 3	Band 3	
Lake Belt In-Ground Reservoir Technology Pilot Project	Dec-05	Band 3	Band 3	
Flows From CLB to WCA 3B	Feb-17	Band 3	Band 3	
Big Cypress/ L-28 Interceptor	Sep-16	Band 3	Band 3	
North Palm Beach County - Part 2				
- L-8 Basin ASR		Band 3	Band 3	
- C-51 Regional ASR	Sep-13	Band 4	Band 3	
Caloosahatchee Backpumping with STA	Sep-15	Band 4	Band 3	
Loxahatchee National Wildlife Refuge Internal Canal Structures	Jul-03	Band 4	Band 3	
Lake Okeechobee ASR				
- Lake Okeechobee ASR - Part 1	Jun-20	Band 4	Band 3	
C-43 Basin ASR		Band 3	Band 3	

Grey Shading = Construction by SFWMD
* = Initially Authorized Project

**Comparison of Restudy and MISP Construction Completion Dates
(DRAFT)**

As of: 5 November 2004

Component/ Project Name	Restudy (April 1999)	MISP Phase 1	MISP Streamlined (current)	
Seminole Tribe Water Conservation Plan	Jun-08	Band 4	Band 4	Band 4 (2020-2025)
Indian River Lagoon - South				
- Natural Areas		Band 5	Band 4	
- Muck Remediation		Band 6	Band 4	
Restoration of Pineland & Hardwood in C-111 Basin	Mar-06	Band 4	Band 4	
South Miami-Dade County Reuse	Jun-20	Band 4	Band 4	
West Miami-Dade County Reuse	Jun-20	Band 4	Band 4	
Lake Okeechobee ASR				
- Lake Okeechobee ASR - Part 2		Band 5	Band 4	
Hillsboro ASR	Oct-14	Band 4	Band 4	
WCA 2B Flows to Everglades National Park				
- WCA 2B Flows to CLB (L-30 Improvements)		Band 4	Band 4	
- WCA 2B Flows to CLB		Band 5	Band 4	
Lake Okeechobee ASR				
- Lake Okeechobee ASR - Part 3		Band 5	Band 5	
North Lake Belt Storage Area	Feb-21	Band 5	Band 5	
Central Lake Belt Storage Area	Feb-21	Band 5	Band 5	
North Lake Belt Storage Area	Jun-36	Band 7	Band 7	Band 7 (2035-2040)
Central Lake Belt Storage Area	Dec-36	Band 7	Band 7	

Grey Shading = Construction by SFWMD
* = Initially Authorized Project