

<b>Project Name:</b>	C&SF:CERP:BBCW Biscayne Bay Coastal Wetlands	<b>Project ID:</b>	113846
<b>Reporting Period:</b>	Previous Month	<b>Report Date:</b>	3-Jan-11
<b>Project Status:</b>	GREEN	<b>Data Date:</b>	3-Jan-11
<b>PM, CORPS:</b>	Ford, Eunice	<b>PM, NFS:</b>	Morrison, M.

<p><b>Explanation if not Green:</b> 10/28/10 Project schedule has been updated.</p>
<p><b>Project Summary:</b> 10-28-10 Alternative O is the conceptual plan for the study area to be implemented via 2 PIRs. The Tentatively Selected Plan for the first PIR is Alternative O Phase I. The first increment will include most of the features of the Deering Estate features including a 100 cfs pump, spreader canal, culverts, and improvements to a canal. The Cutler Wetlands features include a 400 cfs pump, culverts, a canal, and restoration of the Lennar Flowway. In the L-31E Flowway/North Canal Flow-way the features will include pumps, a spreader canal, and several culvert structures to manage flow between C-102, L-31E, Military Canal, and C-103 and the nearby restoration areas. No construction activities are recommended in the first increment for the Barnes Sound area.</p>
<p><b>Summary of Work Completed During this Reporting Period:</b> 10/28/10 Cost estimate in Walla Walla for certification. PIR has been submitted to SAD for review. Cost estimate will be revised after certification.</p>
<p><b>Work Planned for Next Reporting Period:</b> 10/28/10 No additional work planned pending resolution of suspected Ag Chemical issues</p>
<p><b>Potential or Active Issues and Actions Taken to Resolve Issues:</b> 10-28-10 No issues at this time.</p>

**Project 113846****Milestones and Status**

<b>Milestones Names</b>	<b>Baseline</b>	<b>Current Approved</b>	<b>Forecast Schedule</b>
PIR Initiated		13-Sep-02	13-Sep-02 A
Notice of Intent to Prepare NEPA Issued		21-Feb-03	21-Feb-03 A
PIR Initial In-Progress Review Meeting		17-Nov-03	17-Nov-03 A
FSM Material Submitted to HQ		20-Sep-04	20-Sep-04 A
Feasibility Scoping Meeting (FSM)		2-Nov-04	2-Nov-04 A
Initiate MSR / Initiate Assurance Modeling		1-Sep-06	1-Sep-06 A
Submit AFB Documentation to HQ/SAD		21-Sep-07	21-Sep-07 A
Alternative Formulation Briefing (AFB)		3-Dec-07	3-Dec-07 A
Receive Draft FWCA Report		9-Jul-08	9-Jul-08 A
Draft PIR/NEPA Published in Federal Register			19-Mar-10 A
Public Review of Draft PIR/NEPA Report			3-May-10 A
Receive Final FWCA Report (CAR)			21-May-10 A
MSC Commander's Public Notice (Complete PIR) / DE Transmittal Letter			13-Jan-11
Sponsor's Letter of Intent Received			11-Feb-11
Submit Final PIR/NEPA Report to MSC (165)			14-Feb-11
P&S Initiated		8-Feb-10	15-Feb-11*
Final PIR/NEPA Report Published in the Federal Register			17-Feb-11
Submit Chief's Report			3-May-11
ASA (CW) Report Submitted to Congress			24-Oct-11
PPA Initiated (L400)		1-Jun-12	28-Mar-12
BCOE Certification of 100% Plans & Specifications for PIR #1		4-Aug-11	10-Aug-12

---

---

PPA Executed		11-Jan-13	3-Jan-13
--------------	--	-----------	----------

Baseline is either approved PMP or MIS1.0 whichever is later. Current Approved is the same as the Baseline unless the project undergoes Change Control Approval (CCA) to revise the Baseline.