

C&SF Indian River Lagoon Feasibility Study (North)					Gilbert A1					04/22/03		DD03/31/03		
Activity ID	COE: Milestone	PROMIS text1	Show on PRB	Activity Name	Task Tag	Duration % Complete	Original Duration	Start	BL Finish	Finish	Predece...	Succes...	Lead Office	Budgeted Total Cost
509 C&SF Indian River Lagoon Feasibility Study (North)						17.36%	1694d	08/15/01 A	04/17/08	10/30/08				\$7,911,675
509.1 Life Cycle Project Management						11.24%	1424d	08/06/02 A	04/17/08	04/17/08				\$730,175
1		00006P		Life Cycle Project Management	(01) LC...	11.36%	1488d	08/06/02 A	04/17/08	04/17/08	2		DP-I HL, ...	\$730,175
509.2 Feasibility Cost Sharing Agreement						100%	252d	08/15/01 A	08/05/02	08/05/02 A				\$0
2	01C-1.060 F	000074	y	Feasibility Cost Sharing Agreement	(02) FCSA	100%	263d	08/15/01 A	08/05/02	08/05/02 A		3, 12, 7...		\$0
509.3 Feasibility Study						10.49%	1564d	08/06/02 A	04/17/08	10/30/08				\$7,181,500
509.3.1 Public Involvement						13.05%	1563d	08/28/02 A	04/08/08	10/30/08				\$43,000
3		0000K4		Initiate Public Involvement	(03) FE...	100%	0d	08/28/02 A	08/27/02	08/27/02 A	2			\$0
5		0000K6		NEPA Scoping Meeting #1	(03) FE...	0%	1d	05/26/03	10/31/02	05/26/03	29, 50, ...	114	DP-I HL, ...	\$0
114		0000K7		NEPA Scoping Meeting #2	(03) FE...	11/02/07	1d	05/27/03	11/01/02	05/27/03	5	115	DP-I HL, ...	\$0
115		0000K8		NEPA Scoping Meeting #3	(03) FE...	0%	1d	05/28/03	11/04/02	05/28/03	114	16, 9	DP-I HL, ...	\$0
6	01C-1.124 S	0000K9		Alternative Formulation Public W...	(03) FE...	0%	1d	07/21/06	12/28/05	07/21/06	94	116	DP-I HL, ...	\$43,000
116		0000KA		Alternative Formulation Public W...	(03) FE...	0%	1d	07/24/06	12/29/05	07/24/06	6	117	DP-I HL, ...	\$0
117		0000KB		Alternative Formulation Public W...	(03) FE...	0%	1d	07/25/06	12/30/05	07/25/06	116		DP-I HL, ...	\$0
7	01C-1.145 S	0000KC		Draft Feasibility Report Public Wo...	(03) FE...	0%	1d	04/20/07	09/27/06	04/20/07	101	118	DP-I HL, ...	\$0
118		0000KD		Draft Feasibility Report Public Wo...	(03) FE...	0%	1d	04/23/07	09/28/06	04/23/07	7	119	DP-I HL, ...	\$0
119		0000KE		Draft Feasibility Report Public Wo...	(03) FE...	0%	1d	04/24/07	09/29/06	04/24/07	118		DP-I HL, ...	\$0
139		0000QX		Final Feasibility Public Workshop ...	(03) FE...	0%	1d	01/07/08	06/14/07	01/07/08	106	140	PD-P HL,...	\$0
140		0000QZ		Final Feasibility Public Workshop ...	(03) FE...	0%	1d	01/08/08	06/15/07	01/08/08	139	141	PD-D HL,...	\$0
141		0000S0		Final Feasibility Public Workshop ...	(03) FE...	0%	1d	01/09/08	06/18/07	01/09/08	140		PD-P HL,...	\$0
8		0000KF		Complete Public Involvement	(03) FE...	0%	0d	10/30/08	04/08/08	10/30/08	112		PD-P HL,...	\$0
509.3.2 Institutional Studies						0%	20d	05/29/03	12/02/02	06/25/03				\$10,000
9		0000LA	y	Institutional Studies	(03) FE...	0%	20d	05/29/03	12/02/02	06/25/03	115	99, 98	PD-D HL	\$10,000
509.3.3 Social Studies						0%	20d	04/21/03	10/23/02	05/16/03				\$10,000
10		00004Q	y	Social Studies	(03) FE...	0%	20d	04/21/03	10/23/02	05/16/03	91	19	PD-D HL	\$10,000
509.3.4 Cultural Resources Studies						0%	439d	02/06/06	04/11/07	11/02/07				\$80,000
11		000058	y	Cultural Resources Studies	(03) FE...	0%	455d	02/06/06	04/11/07	11/02/07	93		PD-E HL,...	\$80,000
509.3.5 Environmental Studies						11.1%	1279d	08/06/02 A	03/21/07	10/12/07				\$290,000
12		0000LB	y	NEPA Scoping Letter	(03) FE...	100%	50d	08/06/02 A	10/14/02	03/31/03	2	13, 5, 143	PD-E HL	\$0
143		0000S1		NEPA	(03) FE...	100%	85d	08/06/02 A	12/06/02	03/31/03	12		PD-E HL	\$65,000
13		000051	y	Draft EIS/EA and CAR	(03) FE...	0%	60d	09/21/06	05/22/06	12/13/06	12, 16, 96	98	PD-E HL	\$85,000
14		000053	y	NEPA Public Meetings (Two)	(03) FE...	0%	20d	04/26/07	10/30/06	05/23/07	101	15	PD-E HL,...	\$80,000
15	01C-1.310 F	000052	y	Final EIS/EA (and CAR)	(03) FE...	0%	60d	07/23/07	03/21/07	10/12/07	14, 102,...	104	PD-E HL	\$60,000
509.3.6 Fish and Wildlife Studies						0%	28d	08/21/03	03/07/03	09/30/03				\$30,000
16		000056	y	Fish, Wildlife and Vegetative Studies	(03) FE...	0%	29d	08/21/03	03/07/03	09/30/03	115	13	PD-E FW...	\$30,000
509.3.7 Economic Studies						0%	876d	04/21/03	03/27/06	10/18/06				\$80,000
17		0000LC	y	National Economic Efficiency Effect	(03) FE...	0%	40d	04/21/03	11/20/02	06/13/03	91	19, 94	PD-D HL	\$40,000
18		0000LD	y	Regional Impacts	(03) FE...	0%	40d	12/12/03	07/15/03	02/05/04	91	19	PD-D HL,...	\$0

Activity ID	COE: Milestone	PROMIS text1	Show on PRB	Activity Name	Task Tag	Duration % Complete	Original Duration	Start	BL Finish	Finish	Predece...	Succes...	Lead Office	Budgeted Total Cost
19		0000LE	y	Socioeconomic Appendix	(03) FE...	0%	20d	09/21/06	03/27/06	10/18/06	96, 18, ...	97	PD-D HL	\$40,000
509.3.8 Real Estate Analysis						0%	197d	02/06/06	04/24/06	11/15/06				\$200,000
21		00004X	y	Ownership Information	(03) FE...	0%	20d	02/06/06	08/10/05	03/03/06	93	20	SPONSO...	\$5,000
22		00004Z	y	Preliminary RE Cost Estimates	(03) FE...	0%	20d	02/06/06	08/10/05	03/03/06	93	94	RE-A HL	\$15,000
23		0000Q8	y	Section Corner Survey	(03) FE...	0%	20d	02/06/06	08/10/05	03/03/06	93		RE-A HL	\$25,000
20		00004W	y	Rights of Entry	(03) FE...	0%	15d	08/21/06	02/15/06	09/08/06	21		RE-A HL	\$25,000
24		0000LG	y	RE Acquisition Maps	(03) FE...	0%	20d	09/21/06	03/27/06	10/18/06	96	28	RE-A HL	\$30,000
25		0000LH	y	Physical Taling Analysis	(03) FE...	0%	20d	09/21/06	03/27/06	10/18/06	96	28	RE-A HL	\$30,000
26		0000LK	y	Relocation Analysis	(03) FE...	0%	20d	09/21/06	03/27/06	10/18/06	96	28	SPONSO...	\$20,000
27		0000LL	y	Gross Appraisal	(03) FE...	0%	20d	09/21/06	03/27/06	10/18/06	96	28	RE-A HL,...	\$35,000
28		0000LM	y	RE Appendix	(03) FE...	0%	20d	10/19/06	04/24/06	11/15/06	24, 25, ...	98	RE-A HL	\$15,000
509.3.9 Hydrology/Hydraulics Studies						0%	897d	04/01/03	04/05/06	10/27/06				\$4,233,000
509.3.9.1 IRL PLR Model Development						0%	897d	04/01/03	04/05/06	10/27/06				\$858,000
29		0000LQ	y	Identify Performance Measures R...	(03) FE...	0%	29d	04/01/03	10/16/02	05/09/03	91	5, 30	EN-H HL,...	\$30,000
30		0000LS	y	Circulation Models	(03) FE...	0%	30d	05/12/03	11/27/02	06/20/03	29	31	EN-H HL,...	\$60,000
31		0000LT	y	Boundary Conditions	(03) FE...	0%	25d	06/23/03	01/01/03	07/25/03	30	32	SPONSO...	\$110,000
32		0000LV	y	Model Development/Calibration/V...	(03) FE...	0%	212d	07/28/03	10/24/03	05/18/04	31	33	SPONSO...	\$300,000
33		0000LW	y	Scenario Development	(03) FE...	0%	30d	05/19/04	12/05/03	06/29/04	32	34, 88	SPONSO...	\$110,000
34		0000LX	y	Scenario Assessments	(03) FE...	0%	60d	06/30/04	02/27/04	09/21/04	33	94, 132	EN-H AE	\$100,000
132		0000QL	y	Causeway Evaluations	(03) FE...	0%	238d	09/22/04	02/08/05	09/01/05	34	133	EN-H HL	\$70,000
133		0000QM	y	PLR Model Evaluations	(03) FE...	0%	251d	09/02/05	02/08/06	09/01/06	132	35	EN-H HL	\$30,000
35		0000LZ	y	Reporting	(03) FE...	0%	40d	09/04/06	04/05/06	10/27/06	133	98	EN-H HL,...	\$48,000
509.3.9.2 Watershed/PLRG Model Development						0%	515d	04/01/03	09/27/04	04/20/05				\$925,000
124		0000QA	y	Identify Performance Measures R...	(03) FE...	0%	29d	04/01/03	10/17/02	05/09/03	91	134	EN-H HL,...	\$40,000
134		0000QP	y	Preliminary Loading Conditions	(03) FE...	0%	78d	05/12/03	02/11/03	08/29/03	124	125	SPONSO...	\$75,000
125		0000QB	y	Select Priority Area Watershed	(03) FE...	0%	30d	09/02/03	03/26/03	10/14/03	134	135	EN-H HL,...	\$50,000
135		0000QQ	y	Final Loading Conditions	(03) FE...	0%	35d	10/15/03	05/14/03	12/04/03	125	129, 126	SPONSO...	\$90,000
126		0000QD	y	Calibration/Validation of Model	(03) FE...	0%	35d	12/05/03	07/03/03	01/27/04	135	127	SPONSO...	\$170,000
127		0000QE	y	Apply Models to PLRG Developm...	(03) FE...	0%	104d	01/28/04	12/04/03	06/23/04	126	128, 88	SPONSO...	\$300,000
128		0000QF	y	Apply HSPF Model To Coarse-Le...	(03) FE...	0%	165d	06/24/04	07/30/04	02/23/05	127	129, 94	SPONSO...	\$150,000
129		0000QG	y	Reporting	(03) FE...	0%	40d	02/24/05	09/27/04	04/20/05	128, 135	98	EN-H HL,...	\$50,000
509.3.9.3 Watershed/Design Model Development						0%	832d	04/01/03	01/02/06	07/26/06				\$1,105,000
50		0000M9	y	Identify Performance Measures R...	(03) FE...	0%	29d	04/01/03	10/16/02	05/09/03	91	5, 136	EN-H HL,...	\$50,000
136		0000QS	y	Restoration Alternatives	(03) FE...	0%	208d	07/21/04	10/25/04	05/18/05	50	51	EN-H HL	\$100,000
51		0000MA	y	Water Quality Model	(03) FE...	0%	30d	05/19/05	12/06/04	06/29/05	136	52	EN-H HL,...	\$100,000
52		0000MB	y	Review Preliminary RA	(03) FE...	0%	25d	06/30/05	01/10/05	08/03/05	51	53	EN-H AE	\$50,000
53		0000MC	y	Final Restoration Alternatives	(03) FE...	0%	125d	08/04/05	07/04/05	01/25/06	52	54, 88	EN-H AE	\$330,000
54		0000MD	y	Scenario Development	(03) FE...	0%	30d	01/26/06	08/15/05	03/08/06	53	55	SPONSO...	\$325,000
55		0000ME	y	Scenario Assessments	(03) FE...	0%	60d	03/09/06	11/07/05	05/31/06	54	56, 94	EN-H AE	\$100,000
56		0000MF	y	Reporting	(03) FE...	0%	40d	06/01/06	01/02/06	07/26/06	55	98	EN-H HL,...	\$50,000

Activity ID	COE: Milestone	PROMIS text1	Show on PRB	Activity Name	Task Tag	Duration % Complete	Original Duration	Start	BL Finish	Finish	Predece...	Succes...	Lead Office	Budgeted Total Cost
509.3.9.4 FE Model for In-Lago on Scenario Assessments						0%	807d	04/01/03	11/23/05	06/20/06				\$1,345,000
57		0000MH	y	Identify Performance Measures R...	(03) FE...	0%	29d	04/01/03	10/16/02	05/09/03	91	5, 58	EN-H HL...	\$0
58		0000MK	y	Hydrodynamic Model	(03) FE...	0%	115d	05/12/03	03/26/03	10/17/03	57	59	EN-H HL...	\$1,119,000
59		0000ML	y	Boundary Conditions	(03) FE...	0%	25d	10/20/03	04/30/03	11/21/03	58	60, 138	EN-H AE	\$0
138		0000QV		Initiate Final Calibration	(03) FE...	0%	145d	11/24/03	11/26/03	06/21/04	59	60	SPONSO...	\$0
60		0000MM	y	Model Development/Calibration/V...	(03) FE...	0%	75d	06/22/04	03/10/04	10/04/04	59, 138	137	SPONSO...	\$0
137		0000QT	y	Interface FE Model Outputs	(03) FE...	0%	255d	10/05/04	03/16/05	10/11/05	60	61	EN-H HL	\$66,000
61		0000MP	y	Scenario Development	(03) FE...	0%	30d	10/12/05	11/02/07	11/22/05	137	62, 88	EN-H AE	\$55,000
62		0000MQ	y	FE Causeway Analysis	(03) FE...	0%	75d	11/23/05	08/10/05	03/07/06	61	63, 94	EN-H AE	\$55,000
63		0000MS	y	Reporting	(03) FE...	0%	75d	03/08/06	11/23/05	06/20/06	62	98	EN-H HL...	\$50,000
509.3.10 Geotechnical Studies						0%	336d	03/31/03	06/16/04	07/29/04				\$542,000
65		0000MV	y	Field Investigations Geotechnical	(03) FE...	0%	262d	03/31/03	02/16/04	03/30/04		66, 120	EN-G AE,...	\$145,000
122		0000MX		Laboratory Analysis	(03) FE...	0%	44d	03/31/03	10/10/03	05/30/03		123	EN-G HL,...	\$25,000
121		0000QW		Feild Investigations Environmenta...	(03) FE...	0%	262d	03/31/03	02/16/04	03/30/04		120, 66	EN-G HL,...	\$160,000
123		0000MZ		Groundwater Modeling Support	(03) FE...	0%	126d	05/30/03	04/13/04	11/28/03	122		EN-G HL,...	\$25,000
66		0000P0	y	Geotechnical Design/Input for Initi...	(03) FE...	0%	44d	03/30/04	04/15/04	05/28/04	65, 121	67, 94	EN-G AE,...	\$79,000
120		0000P1		Geotechnical Design/Analysis for ...	(03) FE...	0%	44d	03/30/04	04/15/04	05/28/04	65, 121		EN-G HL,...	\$78,000
67		0000P2	y	Geotechnical Draft Report Write-...	(03) FE...	0%	45d	05/28/04	06/16/04	07/29/04	72, 66		EN-G HL	\$30,000
509.3.11 HTRW Assessments						0%	83d	09/16/03	06/26/03	01/19/04				\$0
68		0000P4	y	Archive Research and Site Recon...	(03) FE...	0%	16d	09/16/03	03/14/03	10/07/03	91	69	PD-E HL	\$0
69		0000P5	y	Site Characterization	(03) FE...	0%	30d	10/08/03	04/25/03	11/18/03	68	70	PD-E HL	\$0
70		0000P6	y	Qualitative Risk Analysis	(03) FE...	0%	14d	11/19/03	05/15/03	12/08/03	69	71	PD-E HL	\$0
71		0000P7	y	E-HTRW Response Alternatives ...	(03) FE...	0%	15d	12/09/03	06/05/03	12/29/03	70	72, 94	PD-E HL	\$0
72		0000P8	y	E-HTRW Response Cost Estimate	(03) FE...	0%	15d	12/30/03	06/26/03	01/19/04	71	67	PD-E HL	\$0
509.3.12 Monitoring/Post Planning Considerations						0%	186d	03/16/04	05/18/04	12/09/04				\$80,000
73		0000P9	y	Draft Monitoring Plan	(03) FE...	0%	44d	03/16/04	10/22/03	05/14/04	91	74	PD-P HL,...	\$0
74		0000PA	y	Pre Monitoring	(03) FE...	0%	132d	05/17/04	04/23/04	11/16/04	73	75	SPONSO...	\$60,000
75		0000PB	y	Pre Monitoring Results Report	(03) FE...	0%	16d	11/18/04	05/18/04	12/09/04	74	98	SPONSO...	\$20,000
509.3.13 Surveys and Mapping						100%	104d	08/06/02 A	01/08/03	03/31/03				\$448,000
76		0000BG	y	Surveys and Mapping	(03) FE...	100%	112d	08/06/02 A	01/08/03	03/31/03	2	77	EN-D HL,...	\$448,000
509.3.14 Design/Project Cost Estimates						0%	910d	03/31/03	04/24/06	11/15/06				\$605,000
77		0000BM	y	Engineering Design for Preliminar...	(03) FE...	0%	15d	03/31/03	01/29/03	04/18/03	76	78, 92	EN-D HL	\$20,000
78		00005B	y	Screening Level Cost Estimates	(03) FE...	0%	19d	04/21/03	02/25/03	05/15/03	77	92	EN-C HL,...	\$95,000
79		00005A	y	Engineering Design for Final Alter...	(03) FE...	0%	40d	02/06/06	09/07/05	03/31/06	93	80, 94	EN-D HL,...	\$257,000
80		0000PC	y	Preliminary Cost Estimates for Fi...	(03) FE...	0%	40d	04/03/06	11/02/05	05/26/06	79	94	EN-D HL,...	\$22,000
81		0000PD	y	Finalize Design for Recommende...	(03) FE...	0%	20d	09/21/06	03/27/06	10/18/06	96	82, 83, 84	EN-D HL,...	\$172,000
82		0000PE	y	Civil Design Write-Up	(03) FE...	0%	20d	10/19/06	04/24/06	11/15/06	81, 96	98	EN-D HL,...	\$15,000
83		0000PF	y	Cost Estimating Write-Up	(03) FE...	0%	20d	10/19/06	04/24/06	11/15/06	81, 96	98	EN-D HL,...	\$14,000
84	01C-1.150 F	0000PG	y	MCACES Cost Estimate	(03) FE...	0%	20d	10/19/06	04/24/06	11/15/06	81, 96	98	EN-D HL	\$10,000

Activity ID	COE: Milestone	PROMIS text1	Show on PRB	Activity Name	Task Tag	Duration % Complete	Original Duration	Start	BL Finish	Finish	Predece...	Succes...	Lead Office	Budgeted Total Cost
509.3.15 Planning Technical Management						11.24%	1424d	08/06/02 A	04/17/08	04/17/08				\$117,000
85		0000PH	y	Planning Technical Management	(03) FE...	11.36%	1488d	08/06/02 A	04/17/08	04/17/08	2		PD-P HL...	\$117,000
509.3.16 ITR and PDT						0%	505d	01/26/06	07/11/07	02/01/08				\$15,000
88		0000PM	y	ITR and PDT Model Scenario De...	(03) FE...	0%	1d	01/26/06	07/05/05	01/26/06	33, 61, ...	93		\$0
86		0000PK	y	ITR and PDT Pre-FSM Meeting	(03) FE...	0%	1d	02/08/06	07/18/05	02/08/06	93	87		\$0
87		0000PL	y	Feasibility Scoping Meeting	(03) FE...	0%	1d	04/06/06	09/13/05	04/06/06	86			\$0
89		0000PP	y	ITR and PDT Pre-AFB Meeting	(03) FE...	0%	1d	09/22/06	03/01/06	09/22/06	96	97		\$0
97	01C-1.124 S	00005F	y	AFB Meeting	(03) FE...	0%	5d	11/20/06	05/03/06	11/24/06	94, 95, ...	98	PD-P HL	\$15,000
90	01C-1.120 S	0000PQ	y	ITR Review of Final Feasibili ty St...	(03) FE...	0%	20d	01/07/08	07/11/07	02/01/08	106	107		\$0
509.3.17 Plan Formulation						14%	1014d	08/06/02 A	02/27/06	09/20/06				\$298,500
91		0000BV	y	Goals, Objectives and Performan...	(03) FE...	95.65%	23d	08/06/02 A	09/05/02	03/31/03	2	29, 50, ...	PD-P HL...	\$30,000
142		0000S2		Plan Formulation and Evaluation	(03) FE...	0%	251d	04/24/03	09/30/03	04/22/04	91		CO-C HL...	\$203,500
509.3.17.1 Alternative Plan Formulation						0%	839d	05/15/03	02/27/06	09/20/06				\$65,000
92		00005E	y	Initial Screening	(03) FE...	0%	15d	05/15/03	03/17/03	06/04/03	91, 77, 78	93	PD-P HL...	\$10,000
93		00006F	y	Select Final Array of Alternatives	(03) FE...	0%	6d	01/27/06	07/13/05	02/03/06	92, 88	21, 22, ...	PD-P HL...	\$25,000
94		000068	y	Final Screening	(03) FE...	0%	40d	06/01/06	01/02/06	07/26/06	93, 17, ...	6, 95, 97	PD-P HL	\$10,000
95		00006G	y	Risk and Uncertainty Analysis	(03) FE...	0%	20d	07/27/06	01/30/06	08/23/06	94	96, 97	PD-P HL	\$10,000
96		00006H	y	Optimization of Recommended Plan	(03) FE...	0%	20d	08/24/06	02/27/06	09/20/06	95	13, 19, ...	PD-P HL	\$10,000
509.3.18 Report Preparation						0%	387d	12/14/06	12/06/07	06/30/08				\$100,000
509.3.18.1 Draft Feasibility Study						0%	132d	12/14/06	11/29/06	06/22/07				\$33,000
98	01C-1.128 F	0000PS	y	Prepare In-house Draft Feasibility...	(03) FE...	0%	40d	12/14/06	07/17/06	02/07/07	35, 56, ...	99	SPONSO...	\$5,000
99	01C-1.120 S	0000PT	y	In-house Review	(03) FE...	0%	10d	02/08/07	07/31/06	02/21/07	98, 9	100	PD-P HL	\$3,000
100		0000PV	y	Incorporate In-house Comments	(03) FE...	0%	15d	02/22/07	08/21/06	03/14/07	99	101	PD-P HL	\$5,000
101		00005M	y	Print/Mail/Publish in Federal Regi...	(03) FE...	0%	30d	03/15/07	10/02/06	04/25/07	100	14, 102, 7	PD-P HL...	\$10,000
102	01C-1.145 S	00006K	y	Public Review	(03) FE...	0%	43d	04/25/07	11/29/06	06/22/07	101	15, 103	PD-P HL...	\$10,000
509.3.18.2 Final Feasibility Study						0%	255d	06/25/07	12/06/07	06/30/08				\$67,000
103		0000PW	y	Public Comments/Responses	(03) FE...	0%	20d	06/25/07	12/27/06	07/20/07	102	15, 104	SPONSO...	\$5,000
104	01C-1.165 F	0000PX	y	Prepare In-house Draft Final Fea...	(03) FE...	0%	40d	10/15/07	05/16/07	12/07/07	103, 15	105	PD-P HL...	\$15,000
105		0000PZ	y	In-house Review	(03) FE...	0%	10d	12/10/07	05/30/07	12/21/07	104	106	PD-P HL...	\$10,000
106		0000Q2	y	Incorporate In-house Comments	(03) FE...	0%	10d	12/24/07	06/13/07	01/04/08	105	90, 139	PD-P HL...	\$10,000
107		0000Q3	y	Incorporate ITR Comments	(03) FE...	0%	20d	02/04/08	08/08/07	02/29/08	90	108, 13...	PD-P HL...	\$7,000
131		0000QH		District Engineer transmit Final R...	(03) FE...	0%	5d	03/03/08	08/15/07	03/07/08	107	130		\$0
130		0000QK		DE Public Notice	(03) FE...	0%	1d	03/10/08	08/16/07	03/10/08	107, 131	108		\$0
108	01C-1.170 F	0000Q1	y	Print/Mail/Publish in Federal Regi...	(03) FE...	0%	30d	03/11/08	09/27/07	04/21/08	107, 130	109	PD-P HL...	\$10,000
109		0000Q0	y	Public Review	(03) FE...	0%	32d	04/21/08	11/09/07	06/03/08	108	110	PD-P HL...	\$5,000
110	01C-1.320 F	000054	y	Record of Decision	(03) FE...	0%	20d	06/03/08	12/06/07	06/30/08	109	112	PD-P HL	\$5,000
509.3.19 Programs and Project Management						11.24%	1424d	08/06/02 A	04/17/08	04/17/08				\$0
111		0000L1	y	Programs and Project Management	(03) FE...	11.36%	1488d	08/06/02 A	04/17/08	04/17/08	2			\$0
509.3.20 Washington Level Review						0%	85d	07/01/08	04/08/08	10/30/08				\$0
112	01C-1.180 S	0000Q4	y	Washington Level Review	(03) FE...	0%	88d	07/01/08	04/08/08	10/30/08	110	8, 113		\$0

Activity ID	COE: Milestone	PROMIS text1	Show on PRB	Activity Name	Task Tag	Duration % Complete	Original Duration	Start	BL Finish	Finish	Predece...	Succes...	Lead Office	Budgeted Total Cost
509.4 Ready for WRDA 06						0%	0d	10/30/08	04/08/08	10/30/08				\$0
113		0000L9		Ready for WRDA 08	(04) W...	0%	0d	10/30/08	04/08/08	10/30/08	112			\$0