

Project Name:	C&SF:CERP:ENP Seepage Management	Project ID:	129011
Reporting Period:	Previous Month	Report Date:	3-Jan-11
Project Status:	GREEN	Data Date:	3-Jan-11
PM, CORPS:	Jinks, Tiphannie C	PM, NFS:	Merkle, M.

<p>Explanation if not Green: 29-Apr-2010 None.</p>
<p>Project Summary: 29-Apr-2010 The Everglades National Park Seepage Management Project will evaluate three of the 68 components identified in the Comprehensive Everglades Restoration Plan (CERP). Specifically, those components are: L-31N Improvements (Component V), S-356 Structure Relocation (Component FF), and Bird Drive Recharge Area (Component U). The purpose of L-31N Improvements and S-356 Structure relocation are to improve water deliveries to Northeast Shark River Slough (NESRS) and restore wetland hydroperiods in ENP. The Bird Drive Recharge Area's purpose is to recharge groundwater and reduce seepage from ENP by increasing water table elevations east of Krome Ave. The facility will also provide C-4 flood peak attenuation and water supply deliveries to South Dade Conveyance System and NESRS. The team will request the approval of a revised project scope early Dec 08.</p>
<p>Summary of Work Completed During this Reporting Period: 29-Apr-2010 The team will prepare white paper addressing an incremental approach for addressing seepage management based on current, and possibly future, CERP conditions.</p>
<p>Work Planned for Next Reporting Period: 29-Apr-2010 Team will continue to work on the white paper. .</p>
<p>Potential or Active Issues and Actions Taken to Resolve Issues: 29-Apr-2010 None</p>

Project 129011**Milestones and Status**

Milestones Names	Baseline	Current Approved	Forecast Schedule
Initiate PIR		12-Dec-05	12-Dec-05 A
Notice of Intent to Prepare NEPA Issued		21-Feb-06	21-Feb-06 A
Submit FSM Material to HQ/MS		30-Nov-06	30-Nov-06 A
Feasibility Scoping Meeting (FSM)		12-Mar-07	12-Mar-07 A
Initiate MSR / Initiate Assurance Modeling		9-Jul-13	9-Jul-13
Submit Documentation for AFB to HQ and SFRTF		16-Aug-13	16-Aug-13
Alternative Formulation Briefing (AFB)		26-Sep-13	26-Sep-13
Receive Draft FWCA Report		10-Apr-14	10-Apr-14
Draft PIR/NEPA Published in Federal Register		25-Aug-14	25-Aug-14
Complete PIR Review Conference		29-Sep-14	29-Sep-14
Receive Final FWCA Report		20-Oct-14	20-Oct-14
Sponsor's Letter of Intent Received		30-Jan-15	30-Jan-15
Submit Final PIR/NEPA Report to MSC		13-Feb-15	13-Feb-15
MSC Commander's Public Notice (Complete PIR)		23-Feb-15	23-Feb-15
Final PIR/NEPA Report Published in the Federal Register		20-Mar-15	20-Mar-15
Chief's Report (MS)		12-Jun-15	12-Jun-15
ASA(CW) Report Submitted to Congress		4-Dec-15	4-Dec-15
P&S Initiated		22-Jan-16	22-Jan-16
P&S BCOE Review		16-Mar-17	16-Mar-17
PCA Initiated		24-Jul-17	24-Jul-17
PCA Executed (MS)		24-Nov-17	24-Nov-17
P&S BCOE Certification		17-Jan-18	17-Jan-18

Baseline is either approved PMP or MIS1.0 whichever is later. Current Approved is the same as the Baseline unless the project undergoes Change Control Approval (CCA) to revise the Baseline.