

Project Name:	CERP C-111 Spreader Canal	Project ID:	114605
Reporting Period:	Previous Month	Report Date:	1-Feb-10
Project Status:	RED	Data Date:	1-Feb-10
PM, CORPS:	Collis, Michael J	PM, NFS:	Shaffer, J

Explanation if not Green:

25-JAN-2010:

Official CWRB comments from HQ are pending. Comments may not be provided until January 26, 2010. This will cause a 6 week schedule slip. The PIR can not be released until comments are addressed and approval is received from HQ for release.

Project Summary:

25-JAN-2010:

This project will restore the quantity, timing, and distribution of water delivered to Florida Bay via Taylor Slough, improve hydroperiods and hydropatterns in the Southern Glades and Model Lands, and return coastal zone salinities in Western Florida Bay as close as possible to pre-drainage scenarios. Specific project features include: two 225 cfs pump stations, a 590 acre detention area, modification of the Aerojet Canal, a new structure in the lower C-111, a plug at S-20A, operational changes at S-20, experimental changes at S-18C, and 10 plugs in the C-110.

Summary of Work Completed During this Reporting Period:

25-JAN-2010:

The SAJ Team successfully presented the FPIR to the CWRB.

Work Planned for Next Reporting Period:

25-JAN-2010:

Address HQ comments and publish the FPIR in the Federal Register.

Potential or Active Issues and Actions Taken to Resolve Issues:

25-JAN-2010:

N/A

Project 114605**Milestones and Status**

Milestones Names	Baseline	Current Approved	Forecast Schedule
Notice of Intent to Prepare NEPA Issued		14-May-02	14-May-02 A
Initiate Decision Document (PIR)		19-Jun-02	19-Jun-02 A
PIR Initial In-Progress Review Meeting		16-Aug-04	16-Aug-04 A
FSM Material Submitted to HQ		22-Feb-05	22-Feb-05 A
Feasibility Scoping Meeting (FSM)		8-Apr-05	8-Apr-05 A
Submit AFB Documentation to HQ / SAD		22-Feb-08	22-Feb-08 A
Alternative Formulation Briefing (AFB) / Site Visit		15-Apr-08	15-Apr-08 A
P&S Initiated		30-Sep-08	30-Sep-08 A
Receive Draft FWCA Report		2-Mar-09	2-Mar-09 A
PIR Review Conference		19-Mar-09	19-Mar-09 A
Draft PIR/NEPA Published in Federal Register		24-Apr-09	24-Apr-09 A
Public Review of Draft PIR/NEPA Report		23-Jun-09	23-Jun-09 A
Receive Final FWCA Report		30-Jun-09	30-Jun-09 A
Sponsor's Letter of Intent Received		16-Nov-09	16-Nov-09 A
Submit Final PIR/NEPA Report to MSC (165)		17-Nov-09	17-Nov-09 A
MSC Commander's Public Notice (Complete PIR) / DE Transmittal Letter		30-Nov-09	30-Nov-09 A
Final PIR/NEPA Report Published in the Federal Register		21-Jan-10	22-Feb-10
Submit Chief's Report		15-Apr-10	14-May-10
ASA (CW) Report Submitted to Congress		5-Oct-10	4-Nov-10
PCA Initiated		14-Mar-11	12-Apr-11
PCA Executed		4-Jan-12	3-Feb-12

Baseline is either approved PMP or MIS1.0 whichever is later. Current Approved is the same as the Baseline unless the project undergoes Change Control Approval (CCA) to revise the Baseline.