

Project Name:	CERP:Melaleuca Erad & OEP	Project ID:	114789
Reporting Period:	Previous Month	Report Date:	3-Jan-11
Project Status:	RED	Data Date:	3-Jan-11
PM, CORPS:	Vitek, Kimberly A	PM, NFS:	Morgan, J.

<p>Explanation if not Green: 16-Dec-10 N/A</p>
<p>Project Summary: 16-Dec-10</p> <p>The Melaleuca Eradication and Other Exotic Plants project is a two-part plan that enhances efforts to control invasive exotic plant species in south Florida. The two parts include (1) mass rearing and controlled release of biological agents throughout south Florida, and (2) preparation of a report to further define the overall problem with exotic invasive plants and to make a recommendation regarding further Federal involvement. The mass rearing and controlled release of biological agents is to be implemented concurrent with the development of a system wide plan for exotics. The system-wide plan is a separate project under program management</p>
<p>Summary of Work Completed During this Reporting Period: 16-Dec-10</p> <p>DrChecks review of submittal package #1 began 18Nov10 and expected to close initial comment period 17Dec10.</p>
<p>Work Planned for Next Reporting Period: 16-Dec-10</p> <p>Agency review of submittal package #1 through close out of commentsscheduled from 18Nov10 through 20Jan11</p>
<p>Potential or Active Issues and Actions Taken to Resolve Issues: 16-Dec-10</p> <p>None</p>

Project 114789**Milestones and Status**

Milestones Names	Baseline	Current Approved	Forecast Schedule
DA Executed		28-Jul-04	28-Jul-04 A
PCA Initiated		12-Feb-10	12-Feb-10 A
ARRA - C&SF:CERP:Melaleuca Eradication - Mass Rearing D-B RFP Issued		12-Jul-10	12-Jul-10 A
ARRA - C&SF:CERP:Melaleuca Eradication - Mass Rearing Construction PPA Executed (MS)		30-Jul-10	30-Jul-10 A
Design-Build Contract Award		23-Sep-10	20-Sep-10 A
ARRA - C&SF:CERP:Melaleuca Eradication - Mass Rearing D-B Contract Awarded		23-Sep-10	20-Sep-10 A
ARRA - C&SF:CERP:Melaleuca Eradication - Mass Rearing Construction Construction NTP Acknowledged		29-Nov-10	21-Sep-10 A
ARRA - C&SF:CERP:Melaleuca Eradication - Mass Rearing Construction Physical Complete		13-Oct-11	10-Sep-12
Project Final Acceptance/Transfer to Local Sponsor		27-Oct-34	25-Oct-12

For projects under PMP development, Baseline & Current Approved are the first schedule presented to and approved by DCT.