

Project Name:	C&SF:CERP:Southwest Florida Comprehensive Watershed Plan	Project ID:	114904
Reporting Period:	Previous Month	Report Date:	3-Jan-11
Project Status:	YELLOW	Data Date:	3-Jan-11
PM, CORPS:	Shaw, Lacy	PM, NFS:	Starnes, J.

Explanation if not Green:

23-Dec-2010:

N/A

Project Summary:

23-Dec-2010:

This study will provide a comprehensive master watershed plan for SW Florida and the related Everglades areas not specifically addressed in the C&SF Comprehensive Review (Restudy). The comprehensive master watershed plan includes portions of Lee, Collier, Hendry, Glades, Charlotte, and Monroe Counties and it is anticipated that all counties will incorporate components of the master plan into county comp plans. A conceptual implementation plan will be developed and USACE priority projects identified.

Summary of Work Completed During this Reporting Period:

23-Dec-2010:

Workshop held at SWFWMD's Ft. Myers office 6-8 December, covered: overview of revised report, graphics for "coffee table" concept, tiering of the 9 functional groups, functional group prototypes/revisions. Net-conference for Sections 2, 4 and 6 held on 22 December.

Work Planned for Next Reporting Period:

23-Dec-2010:

Planning to have rough concept/graphics/template by beginning of January. White paper creation. Preparing for ATR (1 February 2010).

Potential or Active Issues and Actions Taken to Resolve Issues:

23-Dec-2010:

None

Project 114904**Milestones and Status**

Milestones Names	Baseline	Current Approved	Forecast Schedule
Initiate Feasibility Study (100) (PF Goals & Objs.)		31-Jul-01	31-Jul-01 A
FCSA Executed (PF Goals & Objs.)		31-Jul-01	31-Jul-01 A
Notice of Intent to Prepare NEPA Issued (L200) (Env. NEPA)		6-Mar-02	6-Mar-02 A
Feasibility Report Initial In-Progress Review Meeting (PF Goals & Objs.)		28-Aug-03	28-Aug-03 A
Submit FSM Material to HQ (PF Alt. PF)		14-Nov-05	14-Nov-05 A
Feasibility Scoping Meeting (FSM) (L230) (PF Alt. PF)		1-Feb-06	1-Feb-06 A
Initiate MSR / Initiate Assurance Modeling		2-Feb-09	2-Feb-09 A
Submit Documentation for AFB to HQ/MSC		22-Oct-09	22-Oct-09 A
Alternative Formulation Briefing (AFB) or In Process Review for Approval of Public Release		31-Mar-11	10-Jun-11
ASA(CW) Report Submitted to Congress (340)		3-Oct-11	21-Nov-11

Baseline is either approved PMP or MIS1.0 whichever is later. Current Approved is the same as the Baseline unless the project undergoes Change Control Approval (CCA) to revise the Baseline.